GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

MA&UD Department – ENC - Tadepalligudem Municipality – AMRUT- 1.0, Phase-II – "Construction of SS Tank including O&M for 5 years" – Closure of contract and Revised Administrative Sanction - Orders – Issued.

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

G.O.Ms.No.69

Dated:22.05.2023
Read the following:

1. G.O. Ms. No.211, MA & UD (UBS) Department, dated 24.05.2017.
2. G.O.Ms.No.387, MA & UD (UBS) Department, dated 06.11.2017.
3. From the Engineer-in-Chief, Public Health, Tadepalli, Lr.No.33/T6/TPG/WS/ AMRUT /II/ 2017-21 /1, Dated: 09-03-2021.
4. Government Memo No. 820535/UBS/2017 MA&UD (UBS) Department, Dated 16.04.2021.
5. From the Engineer-in-Chief, Public Health, Tadepalli, Letter No. 33/T6/ TPG/ WS/AMRUT/II/2017-21/1, Dated 02-07-2021.
6. Government Memo No. 820535/UBS/2017 MA&UD (UBS) Department, Dated 25.08.2021.
7. From the Engineer-in-Chief, Public Health, Tadepalli, Lr. No. 33/T6/TPG/WS/AMRUT/II/2017-23/1, Dated 25.01.2023 through e-file.
8. Government Memo No. 820535/UBS/2017 MA&UD (UBS) Department, Dated 13.02.2023.
9. From the Managing Director, APUFIDC, Vijayawada, Lr. No. APUF-11025(31)/8/2022-ENG SEC-APUFIDC, Dated 24.02.2023.
10. Government Memo No. 820535/UBS/2017 MA&UD (UBS) Department, Dated 23.03.2023.
11. From the Engineer-in-Chief, Public Health, Tadepalli, Lr. No.33/T6/TPG/WS/AMRUT/II/2023/2, Dated 30.03.2023.

** * **

O R D E R:

In the reference 1st read above, Government have accorded Administrative Sanction among other works for "Providing Water Supply Improvements with Eluru Canal as source with part of Kadiyapu Tank as additional Summer Storage Tank including defect liability period of 2 years and performance based Operation & Maintenance for 5 years" in Tadepalligudem Municipality under AMRUT 1.0, Phase-II for an amount of Rs.31.64 Crores. Accordingly, in the reference 2nd read above, Government have issued orders for Letter of Acceptance to M/s The Indian Hume Pipe Company Ltd., Mumbai.

2. The Engineer-in-Chief, Public Health, Tadepalli in the references 7th & 11th read above has stated that due to delay in handing over the site, the contract agency has requested to consider for revising the estimate rates with SOR of 2022-23 or for closure of the contract as the present estimate is prepared with 2016-17 SOR and rate of all items were steeply increased. Further, the Engineer-in-Chief, Public Health after considering the report of the Managing Director, APUFIDC vide reference 9th read above has requested the Government to issue necessary permission to take up the construction of S.S. Tank, Inlet pipe upto bund portion and protection bund (part length) in the first instance with the available funds under AMRUT-1.0 Phase-II and then to execute the allied units of Summer Storage Tank under AMRUT 2.0 as two separate works as detailed below, duly closing existing contract under AMRUT 1.0 Phase-II (2016-20) with M/s IHP Co. Ltd and also to accord permission calling for fresh tenders revising the estimates with current SOR:-

Contd...2..

(Rs. in Lakhs)

S.No	Description	Estimate Amount	Work proposed under	Proposal of Engineer-in Chief PH	Available funds
1	Construction of 980 ML SS Tank, Inlet pipe upto bund portion and protection bund (part length) and O&M for 5years	3164.00	AMRUT 1.0 Phase-II (2016-20)	Part of AMRUT 1.0 Phase-II (2016-20) 1. Construction of 980 ML SS Tank. 2. Inlet pipe upto bund portion 3.protection bund (part length) 4.O&M for 5years	Rs.2728.91 (i.e., PNB Loan:Rs.1769.00 + 14th FC: Rs.959.91)
2	SS tank inside lining, balance protection bund, Off take chamber at Eluru canal , 6m dia Raw water sump, DI inlet pumping main from raw water sump to proposed SS tank, DI out let pumping main from Proposed SS Tank to Existing SS Tank/ WTP, Transformers pump sets etc	2939.00	Part of AMRUT 2.0 Tranche-II	Part of AMRUT 2.0 Tranche-II 1.SS tank inside lining, 2.balance protection bund, 3.Off take chamber at Eluru canal , 4. 6.0 Mts dia Raw water sump, 5.DI inlet pumping main from raw water sump to proposed SS tank, 6.DI out let pumping main from Proposed SS Tank to Existing SS Tank/ WTP, 7.Transformers pumpsets etc	4179.00

Contd...3..

3. Government after considering the report of the Engineer-in-Chief, Public Health, / Managing Director, APUFIDC and after careful examination of the matter, hereby accord Revised Administrative Sanction for an amount of Rs.31.64 Crores for Construction of 980 ML SS Tank, Inlet pipe upto bund portion and protection bund (part length) including O&M for 5 years in Tadepalligudem Municipality with the available funds under AMRUT 1.0 Phase-II in respect of this work, duly closing the contract of M/s The Indian Hume Pipes Limited, Mumbai under Clause 58 of APDSS and also permit the Engineer-in-Chief, Public Health, Tadepalli to call for fresh tenders revising estimates with current SOR accordingly.

4. The Engineer-in-Chief, Public Health, Tadepalli shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Y. SRILAKSHMI
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Public Health, Tadepalli.
Copy to:-
The Managing Director, APUFIDC Ltd., Vijayawada.
The OSD to Hon'ble M(MA)
The PS to Special Chief Secretary to Government, MA&UD Department.
Sf/Sc

//FORWARDED BY ORDER//

Md. Masum Beg
RESEARCH OFFICER